


BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Package-2, includes 5 works of Rs 90.00 Lks
2	Amount of Work Portion	83 55 35 3 2
3	Estimate cost	90.00 Lakhs
4	Name Of Contractor	N.Venkata Reddy
5	Agreement No.	147/2019-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/147/2019-20, Dt, 08.11.2019
7	Time limit originally fixed for completion	9 60 Days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	70 %
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	142 Days
15	Date of recommending time limit applied for	17.2.20
16	Wheather the original application of contractor is enclosed	29.6.20

17	Balance work remaining to be done	30%.
18	Probable time required for completion of remaining work	29.6.20
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Whether the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	* Due to Corona lockdown work was delayed Hence may be approved without fine
22	Remarks of the EE with the daily rate of penalty proposed	


Assistant Engineer


ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
ಬೈತಾರಾಯನಪುರ ವಿಭಾಗ
Byatarayanapura Division,
ಬೈ.ಬಿ.ಪಿ.ಪಾ., ಬೆಂಗಳೂರು


Asst. Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.D.M.A.,
Bangalore.


Chief Engineer
ಯೆಲಾಹಂಕಾ ವಿಭಾಗ
Yelahanka Zone
ಯಲಹಂಕಾ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ